GOVERNEMNT OF ANDHRA PRADESH
ABSTRACT

Department of Tribal Welfare - Visakhapatnam Circle - Araku Division- SCA Grant - Work for "Construction of Bridge at Garugubelli in Ananthagiri (M) of Alluri Sitharama Raju District with an estimated cost of Rs.105/162.00 Lakhs (Rupees One hundred and sixty two lakhs) - Sanction of post-facto Second Extension of Agreement Time (2nd E.O.A.T) up to 31.5.2022 without Liquidated Damages (LDs)- Orders -Issued.

DEPARTMENT OF TRIBAL WELFARE (BUD)

G.O.Rt.No.38 **Dated:25.03.2025**

Read the following:

From Engineer-in-Chief (TW), Vijayawada Lr.Rc.No.DEEI /AEEII /Ark / Bridge/G.Billi/ 2nd EOAT, Dated:17-02-2025.

****

ORDER:

In the reference read above, the Engineer-in-Chief, Tribal Welfare has submitted that, the work "Construction of Bridge at Garugubelli in Ananthagiri (M) of Alluri Sitharama Raju District with an estimated cost of Rs.105/162.00 lakhs (Rupees One hundred and sixty two lakhs) was administratively sanctioned under Special Central Assistance grant. The work was entrusted to Contractor M/s. Manikanta Constructions, Rajahmundry @ TP 6.90% less than E.C.V, with in a period of completion of 9 months (i.e., by 21.11.2019). But, the contractor could not be able to complete the work within agreement period due to MCC of General elections, and due to heavy rains and maximum discharge in the stream till the end of October month. Therefore, the 1st E.O.A.T was sanctioned up to 31.03.2020 without LDs.

2. The Engineer-in-Chief, Tribal Welfare has requested to sanction post-facto Second Extension of Agreement Time (2nd E.O.A.T) for the above said work up to 31.05.2022 without Liquidated Damages (LDs) duly considering the above reasons for the delay.

3. Government after careful examination of the matter, hereby sanction the Second Extension of Agreement Time (2nd E.O.A.T) up to 31.05.2022 i.e, 922 days (including 1st E.O.A.T period) beyond agreement period without Liquidated Damages (LDs) for the work "Construction of Bridge at Garugubelli in Ananthagiri (M) of Alluri Sitharama Raju District with an estimated cost of Rs.105/162.00 lakhs (Rupees One hundred sixty two lakhs).

4. The Director, Tribal Welfare, Vijayawada and Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.M NAYAK IAS
SCRETARY TO GOVERNMENT(FAC)

To
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, Alluri Sitharamaraju District.
The Managing Director, TRICOR, Vijayawada.
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Pay and Accounts Officer, Vijayawada.

Copy to:

O.S.D to Hon'ble Deputy Chief Minister (TW)
P.S to Secretary to Government (TW)
Sf/Sc (C.No.273222/2025)

//FORWARDED :: BY ORDER//

SECTION OFFICER